

N.B.—If this Report is copied by copying Press, special care must be taken that the copying paper is not so much damped as to spread the ink, or to cause it to show through to the other side.

Crankshafts rechecked; couplings forced up;
Tunnel shafting examined and found in order
Main engine rechecked, holding down bolts,
examined and found in order.
All auxiliary machinery opened up, thoroughly
overhauled, examined and found in order.
Pumps overhauled, examined and found good.
New condenser has now been fitted, same
examined during construction, tested upon
completion and found in order.
Pumping arrangement examined and found
in order.
All four main boilers examined internally
and externally, their mountings and safety
valves and all found in order.
A number of plain tubes and superheated
steam elements renewed.
A new feedwater heater has also been fitted.
Electr. light installation examined and tested
and found in order.

J. H. O'Brien

THE SURVEYORS ARE REQUESTED NOT TO WRITE ACROSS THE MARGIN.