

## Lloyd's Register of Shipping.



Port BIRMINGHAM.

21st September, 1939.



This is to Certify that

T.W.BUSHELL and T.TINDALE

the undersigned Surveyors to this Society did at the request of The Scottish Tube Co., Ltd., Glasgow, on the 28th July, 1939 and subsequently test and inspect, Two Weldless Steel Tubes as detailed below, made to the order of Messrs. Amos & Smith Ltd., Hull, their order No. 4208:-

1. 1-4" Spring, (Contents 8'3"), 4.1/2" o.d. x 1/4" thick.
2. 1-4" Skew, each end plain and with loose screwed flanges, 4.1/2" o.d. x 1/4" thick.

The tubes were submitted for examination in straight lengths and stamped. Material tests were selected from the tubes, tested by the undersigned and found to comply with the Requirements of the Rules.

The Skew, item No. 2 is being despatched with loose screwed flanges and has not been examined under a hydraulic test.

The Spring, item No. 1 was tested hydraulically to 600 lb. per square inch with satisfactory results and stamped:-

LLOYD'S TEST 600 lb.

Fee £1. 1. 0.  
Exp. 5. 6.

*T. W. Bushell* *T. Tindale*  
Surveyors to Lloyd's Register of Shipping.

This Certificate is issued upon the terms of the Rules and Regulations of the Society, which provide that:-

"While the Committees of the Society use their best endeavours to ensure that the functions of the Society are properly executed, it is to be understood that neither the Society nor any Member of any of its Committees is under any circumstances whatever to be held responsible for any inaccuracy in any report or certificate issued by the Society or its Surveyors, or in any entry in the Register Book or other publication of the Society, or for any error of judgment, default or negligence of any of its Committees or any Member thereof, or the Surveyors, or other Officers or Agents of the Society."