


## S.S. Agnes

It is submitted The Copenhagen Surveyors should be informed that the main Boiler fitted on 1891 does not appear to have been constructed under special survey, but the Main & Donkey Boilers were examined by the Liverpool Surveyors on December 1901, & reported to be at that time, in safe working condition for the ~~safe~~ working pressure of 90 lbs & 60 lbs per square inch respectively. No particulars of the scantlings of the Boilers & Shafting were furnished ~~at that~~ in the report of that survey as it was not intended to class the machinery at that time. But they should now be furnished for consideration before the machinery can be recommended for classification.

MRP  
27.7.14



© 2021

Lloyd's Register  
Foundation