



GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

THESE BOILERS HAVE BEEN CONSTRUCTED UNDER SPECIAL SURVEY AND ARE OF GOOD MATERIAL AND WORKMANSHIP.

ALL PARTS HAVE BEEN FITTED AND BOLTED TOGETHER, EXCEPTING THAT WING STAYS, BACK STAYS, THROUGH STAYS AND TUBES HAVE NOT BEEN FITTED.

THE COMBUSTION CHAMBERS ARE RIVETED AND CAULKED, AND SCREWED STAYS BETWEEN CHAMBERS COMPLETED.

THE BOILER MOUNTINGS HAVE BEEN EXAMINED AND FITTED IN PLACE

NO INTERNAL STEAM PIPE IS FITTED.

THE BOILERS HAVE BEEN DISMANTLED & SHIPPED TO B.C. FOR COMPLETION

Certificate (if required) to be sent to  
(The Surveyors are requested not to write on or below the space for Committee's Minute.)

The amount of Entry Fee .. £	:	:	When applied for,
Special .. .. . £	76 : 75 :	:	AP. 22. 1920
Donkey Boiler Fee .. .. £	:	:	When received,
Travelling Expenses (if any) £	1 : 45 :	:	1/5/20

Alexander Scott  
Engineer Surveyor to Lloyd's Register of Shipping.

TUE. NOV. 11 1921

Committee's Minute JUL. MAY. 31 1921

Assigned

See minute on Vcr 866



© 2020

Lloyd's Register Foundation