

Report No.

Port

Complete LMC & Plans

Cont

S.S. ValienteMr. Stephenson (E' Dept.)

If the plans have not yet been dealt with in the London Office, perhaps you would pass them on to Mr. Beck & Mr. Watson together with the report to see if the machinery is such as could be accepted.

also
The scantlings of the Boilers as shown on the plan are suitable for a working pressure of 215 lb.^{sq} in. 20/8/40.

The pumping arrangements as shown on the plan meet the requirements of the Rules in force when the vessel was built.

3/9/40 The signs of the shafting are in order, but the screw shaft liner is stepped and Not a continuous liner as stated in the Report

did the Surveyor examine the generators, motors, etc.

the insulation resistance of the generators, circuits and apparatus been tested and found to be not less than 100,000 ohms?

yes

in place

W 42-0046