

19 Port of *Prague*





GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

This Donkey Boiler has been constructed in accordance with approved plans, and Workmanship and Material found of good quality.

The Boiler was tested by Hydraulic Press to 200 lbs. per square inch, and found quite tight and no signs of any leakage anywhere.

The Boiler is being sent by Rail to Monfalcone, near Trieste, and to complete the survey, boiler to be placed on board in position, all fittings and mountings to be replaced and connected up, and boiler to be tested under steam, and its Safety Valves to be adjusted under steam to 100 lbs. <sup>sq.</sup>

C.R. Hughes

All fittings and mountings connected up on boiler and boiler placed on board and secured in position on flat above main boiler.

Geo. Foxon

The amount of Entry Fee ... .. When applied for.  
 Special ... .. 19...  
 Donkey Boiler Fee ... .. Vienna 619.00 kr.  
 ... .. Prague 516.00 kr.  
 Travelling Expenses (if any) ... .. Vienna 110.00 kr.  
 ... .. Prague 487.00  
 Committee's Minute ... .. FRI 11 FEB. 1921  
 Assigned

C.R. Hughes M. Wroth  
 Engineer Surveyor to Lloyd's Register of Shipping

TUE 29 JUN. 1921  
 TUE 11 OCT. 1921  
 TUE NOV. 20 1921  
 TUE NOV. 28 1921