





## M.V. SIMNIA.

CS cont:- Main engine thrust shaft.

Auxiliary units:- The after boiler feed pump throughout

The after fuel unit pump throughout.

Oil fuel transfer pump(2) throughout.

Fan engine & casing.

The Strombol generator starting air receivers (internally) (2).

The upper main starting air receiver (internally) with mountings.

Valves, pipes & strums of the pumping arrangements.

Steering engine & windlass throughout.

Electrical Equipment:- Installation examined & tested under working conditions. Generators, switchboard fittings, fuses etc examined. Insulation test made on all circuits.

D.B.S:- Examined the donkey boiler throughout with mountings doors & fastenings & found in good condition. Boiler examined under steam & safety valves adjusted to pressure as above. The oil fuel installation examined under working conditions & found satisfactory.

Sundry minor repairs effected to machinery.

Electrical Repairs:- Low insulation & earth faults located & removed from lighting circuits.

R.O.F.



L.S. No 1 due 5.40.

C.P. advanced

Noted

From

27.9.40

Received of the above named person  
the sum of £100/-

£100/-

and the receipt of the above named person  
is hereby acknowledged.

Witness my hand and seal this 27th day of September 1940.

John Smith

Secretary

and the receipt of the above named person  
is hereby acknowledged.

Witness my hand and seal this 27th day of September 1940.

John Smith

