

s.s. "TERJE VIKEN"

Plan of orlop deck beams to be fitted in
No. 1 hold, submitted in duplicate by the Bremen Surveyors.

It is submitted the Surveyors be requested to
discuss the plan with the Builders and point out that the
scantlings and arrangements of the beams etc. as shewn and
in red
amended/could be approved, on the understanding that the
density of the cargo to be carried on the orlop deck does not
exceed that represented by 70 cu. ft per ton. If, however,
the cargo to be carried is of normal density, namely, 50 cu.
ft. per ton, then, the scantlings of the beams etc. should be
as further amended in green. The Surveyors should report the
result of the discussion for record purposes in this Office.

Ltr. 9.9.37.
Ansd. 22.9.37.
1 plan 1 retained
P.C. Ham.

JKB.
JJ

22.9.37.



© 2020

Lloyd's Register
Foundation

W91-0081