



Lloyd's Register of British & Foreign Shipping,

201, Tower Building,

Liverpool, June 2nd 1914

LLOYD'S REGISTER
GLASGOW

3--JUN. 1914

ANS^d *Ltr. to Lou 3/6*

The Secretary
Glasgow

Sir

s/s "Aquitania"

With reference to your letter of the 18th ultimo. I beg to inform you that the main electric lighting installation has now been completed and tested under full load conditions. A balance cylinder and piston have been fitted to the change valve directing steam from the HP to the HP or LP turbines. The auxiliary electric light set was not completed when the vessel sailed and could not be tested.

We are advised that one small and two large air receivers for the Diesel engines were tested by the Manchester Surveyors. These are now on board.

I am, Sir

Your obedient servant

B. J. Bedford



Lloyd's Register
Foundation