

GLASGOW REPORT No 49089

GLASGOW,

21st November, 1928.

JAS. S. CAIRNS

Messrs. Wm. Beardmore & Co. Ltd. attend at their Works at Dalmar on the 15th June and subsequent dates for the purpose of surveying during construction three air receivers intended for their Yard No. 651.

The Receivers have been built in accordance with the approved plans and to the Society's Rules and requirements, the materials and workmanship are good.

The Receivers were, in the presence of the undersigned, tested by hydraulic pressure to 575 lbs. per square inch, showed no signs of weakness, and were found tight and sound in every respect at that pressure.

Working pressure not to exceed three hundred and fifty lbs. per square inch.

For purposes of identification the Receivers are stamped:-

No. 18102
LLOYD'S TEST
575 lbs.
W.P. 350 lbs.
J.S.C. 8.11.28.

No. 18111
LLOYD'S TEST
575 lbs.
W.P. 350 lbs.
J.S.C. 15.11.28.

No. 18112.
LLOYD'S TEST
575 lbs.
W.P. 350 lbs.
J.S.C. 20.11.28.

Jas S Cairns
Surveyor to Lloyd's Register.

FEE £12. 12. -.



© 2018

Lloyd's Register
Foundation