

"ORIENTAL QUEEN"

Copy sent YOK
23/7/64

The Owners should be informed it would appear from the records in this Office the following items remain to complete the C.S.H.(D) due 9,64 and requested to confirm that arrangements will be made for the S.S. to be completed by the due date.

They should be advised it is expected that the next C.S.H. will be carried out as per the approved schedule, a copy of which is attached for their information so that the interval between surveys of any tanks and spaces does not exceed 4 years as per the requirements for Continuous Special Surveys (Hull).

INTERNAL EXAMINATION & TESTING OF:

No.5 D.B.tank (p & s)	Last reported examined & tested	2,59.
Lub. Oil D.B.tank (p)	" " "1,57"	" 9,60.
No.6 D.B.tank (p & s)	" " " "	" 9,59
	(tested in way of deep tanks	8,61).
No.7 D.B.tank	last reported examined & tested	1,60.
No.1 O.F.Bunker (p)	" " " 9,59	" " 3,58,
No.1 O.F.Bunker (s)	" " " "	" " 9,57,
No.1 O.F.Bunker (G)	" " " "	" " 3,58.
No.2 O.F.bunker (p)	" " " 6,60	" " 7,60,
No.2 O.F.bunker (s)	" " " 7,56	" " 7,60,

TESTING OF:

Lub.Oil D.B.tank (s)	last reported tested	9,60.
Dirty Oil tank (p & s)	" " " "	" 9,60.

EXAMINATION OF:

Ship in drydock, sternframe and rudder,		
Nos.4 hold & tween dks.	last reported examined	7,59,
Nos.5 hold & tween dks.	" " "	5,60,
Machinery space & structure below	" " "	3,59,
Bridge & Forecastle spaces	" " "	9,60,
Weather decks	" " "	3,60,
Structure in way sidescuttles	" " "	9,60,
Machinery casings	" " "	3,59,
Masts & rigging	" " "	9,60,
Steering gear (main & aux).	" " "	4,59,
Windlass	" " "	4,59,
General Equipment	" " "	9,60,
W.T.Door	" " "	9,60,
Hand pumps	" " "	9,60,
Renewal Freeboard items.		

Seen by Mr. R.N. Cook
22/7/64

S.P.R.
21/7/64