

Postponement of completion of Special Survey until 10,62 approved  
25.4.62.

Surveyors

Received from Chief Surveyors

NAME "AMBULOMBO"

Report

No.

For the CHIEF SHIP SURVEYOR ~~XXXXXXXXXXXXXXXXXXXX~~

(in cases which have to be submitted to the Classing Committee "the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report 24/5/22.)

(D)

~~No~~ SPECIAL SURVEY/PARTLY HELD. Dja.3,62.

4,62

When proposed to be completed

Survey held, &c., See List in Ship Reports Dept.

The class is subject to shell plate above starboard stern tube in A.P.tank being dealt with and to permanent repairs to guard rails abreast No.5 hatch (p.s.) by the next drydocking.

There is a S.R.L.Appendix note.

The alterations carried out at Djakarta in March of this year included the cutting of openings in 'E' deck.

The Surveyors in answer to a request enclose with letter dated 7.5.62 a plan showing the compensation which had been fitted in way of these openings. Ship Plans Department consider that the compensation is inadequate and require the openings in the deck to be fully compensated by the fitting of deck doublers.

SUBJECT as above, and to openings cut in 'E' deck 3,62 being adequately compensated by the fitting of deck doublers but further ACTION be DEFERRED for completion of the Special Survey by 10,62 also for the fitting of deck doublers.

SUBJECT

IN S.R.L. APPENDIX.

Indents in 'L' & 'M' strakes (s.s.).

Shell plates in way of 'E' strake (s.s.) and J.6 (s.s.f) indented.

Shell plate K.11 (s.s.) slightly indented.

Shell plate 'L' strake (p.s.) in way of frsm.126/127 indented.

ADVISE/DJAKARTA SURVEYORS.

DBM.  
11.6.62.



© 2018

Lloyd's Register  
Foundation