

"CONTE ROSSO"
Loeffler Boiler Installation
Creep tests on material to be carried out at Wotkowitz.

IT IS SUBMITTED the Vienna Surveyors be informed ^{by air mail}
the remarks contained in Messrs. Witkowitz letter of the 12th
instant, enclosed with their letter of the 13th instant, are
noted.

They should be informed that it is desired that
the creep tests be extended to 72 hours, but that having regard
to the Firm's remarks regarding time available, they need only
be carried out at the maximum working temperature for the
respective materials, but the Firm should be asked to give full
information regarding the results of tests previously carried out
on these materials over a range of temperatures, including
temperatures above the stated maximum.

Wire Vienna Surveyors.

"REFERENCE YOUR LETTER 13TH INSTANT CREEP TESTS
SHOULD BE EXTENDED FOR 72 HOURS BUT NEED ONLY BE
CARRIED OUT AT WORKING TEMPERATURE. LETTER FOLLOWS"

Ltr 17/9.
+ cable.

[Handwritten signature]
17.9.35.
[Handwritten signature]
[Handwritten signature]



© 2018

Lloyd's Register
Foundation