

GLASGOW,

1st July, 1924.

J. S. CAIRNS,

Messrs. The Fairfield S.B. & E. Co., Ltd., attend at their Works on the 10th May, 1924, and on subsequent dates for the purpose of examining during construction and testing two riveted steel compressed Air Receivers intended for their Diesel Engine No. 638M. <sup>602</sup>

The receivers were built under Special Survey in accordance with the approved plan and the material of same has been tested in accordance with the Rules of this Society.

The receivers were tested in the presence of the undersigned by hydraulic pressure to Five Hundred and Fifty Pounds per square inch, showed no sign of weakness and were found tight and sound in every respect.

Working pressure not to exceed Three Hundred and Fifty Pounds per square inch.

Mark on Receiver:-

No. 16545.  
LLOYD'S TEST.  
550 Lbs.  
W.P. 350.  
5:7:23.  
9:7:23.

Fee:- £8 : 8/-.

*Jas Cairns*  
Surveyor to Lloyd's Register.



© 2018

Lloyd's Register  
Foundation