

REPORT ON BOILERS.

No. 5664

Received at London Office.

Date of writing Report Jan. 9th 1942 When handed in at London Office Jan. 9th 1942 Port of MONTREAL, QUE.

No. in Reg. Book. Survey held at MONTREAL, QUE. Date, First Survey Oct. 20th, 1941 Last Survey Jan. 5th 1942

on the Steel Single Screw Steamer, "PRINCE ALBERT PARK" (Number of Visits 54) Tons { Gross 7133.47 Net 4254.80

Built at LAUZON, LEVIS, P.Q. By whom built DAVIE SHIPBUILDING & REPAIRING CO. LTD. Yard No. 534 When built 1942

Engines made at LACHINE, P.Q. By whom made Dominion Engineering Works Ltd Engine No. 13 When made 1941

Boilers made at LACHINE, P.Q. By whom made Dominion Bridge Company Ltd. Boiler No. B91404 When made 1941

Nominal Horse Power 504 Owners Park Steamship Line, Ltd Canadian Government Port belonging to Montreal

MULTITUBULAR BOILERS—MAIN, ~~AUXILIARY OR DONKEY~~

Manufacturers of Steel Bethlehem Steel, Dominion Foundry & Steel, Lukens (Letter for Record (S))

Total Heating Surface of Boilers 2380 square feet 7140 Is forced draught fitted Yes Coal or Oil fired Coal

No. and Description of Boilers Three Single Ended Multitubular Working Pressure 220 lbs. per sq. in.

Tested by hydraulic pressure to 380 lbs. per sq. in. Date of test 30-12-41 No. of Certificate 4 Can each boiler be worked separately Yes

Area of Firegrate in each boiler 51 sq. feet No. and Description of Safety valves to each boiler One double spring safety valve -

Area of each set of valves per boiler { per Rule 8.87 sq. inches 12.67 for primary valves as fitted 7.95 " Cockburns Highlift Pressure to which they are adjusted 220 Are they fitted with easing gear Yes

In case of donkey boilers, state whether steam from main boilers can enter the donkey boiler - - -

Smallest distance between boilers or uptakes and bunkers or woodwork 6'0" Is oil fuel carried in the double bottom under boilers No

Smallest distance between shell of boiler and tank top plating 2'0" Is the bottom of the boiler insulated Yes

Largest internal diameter of boilers 14'-6-3/16" Length 11'-9" Shell plates: Material Steel Tensile strength 29/33 tons

Thickness 1-13/32" Are the shell plates welded or flanged No Description of riveting: circ. seams { end D.R. inter. - -

Long. seams T.R. zig zag Diameter of rivet holes in { circ. seams 1 1/2 long. seams 1 1/2 Pitch of rivets { 4-3/16 10-1/16

Percentage of strength of circ. end seams { plate 64.0 rivets 47.0 Percentage of strength of circ. intermediate seam { plate - - rivets - -

Percentage of strength of longitudinal joint { plate 85.6 rivets 92.9 combined 88.7

Thickness of butt straps { outer 1-3/32" inner 1-7/32" No. and Description of Furnaces in each Boiler Three Morrison Corrugated Type

Material Steel Tensile strength 26/30 tons Smallest outside diameter 41" 41 1/16" ?

Length of plain part { top - - bottom - - Thickness of plates { 21/32" Description of longitudinal joint Lapweld -

Dimensions of stiffening rings on furnace or c.c. bottom - - -

End plates in steam space: Material O.H. Steel Tensile strength 26/30 tons Thickness 1-7/16" Pitch of stays 21" x 21"

How are stays secured Inside and Outside Nuts -

Tube plates: Material { front O.H. Steel back O.H. Steel Tensile strength { 26/30 tons Thickness { 31/32" 13/16"

Mean pitch of stay tubes in nests 10-5/8 x 8 1/4 = 9.4375" 9.7 Pitch across wide water spaces 14 1/2"

Girders to combustion chamber tops: Material O.H. Steel Tensile strength 29/33 tons Depth and Thickness of girder at centre 2 @ 10 1/2" x 7/8" Length as per Rule 34" Distance apart 11" No. and pitch of stays in each 3 @ 7-5/8"

Combustion chamber plates: Material O.H. Steel

Tensile strength 26/30 tons Thickness: Sides 25/32" Back 23/32" Top 25/32" Bottom 25/32"

Pitch of stays to ditto: Sides 10-3/16" x 9" Back 9" x 9" Top 11" x 7-5/8" Are stays fitted with nuts or riveted over Nutted

Front plate at bottom: Material O.H. Steel Tensile strength 26/30 tons

Thickness 31/32" Lower back plate: Material O.H. Steel Tensile strength 26/30 tons Thickness 29/32

Pitch of stays at wide water space 11-3/4" x 9" 14 1/2" Are stays fitted with nuts or riveted over Nutted

Main stays: Material O. H. Steel Tensile strength 28/32 tons

Diameter { At body of stay 3 1/2" or Over threads - - - No. of threads per inch 6

Screw stays: Material O. H. Steel Tensile strength 26/30 tons

Diameter { At turned off part - - - or Over threads 1-3/4" No. of threads per inch 9

Are the stays drilled at the outer ends No ✓ Margin stays: Diameter { At turned off part, or Over threads 2" ✓
No. of threads per inch 9
Tubes: Material Steel External diameter { Plain 3" ✓ Stay 3" Thickness { 8 SWG 5/16" & 3/8" No. of threads per inch 9
Pitch of tubes 10-5/8" x 8 1/4" ✓ 4 1/2" x 4 1/4" Manhole compensation: Size of opening in shell plate None ✓ Section of compensating ring - - - No. of rivets and diameter of rivet holes - - -
Outer row rivet pitch at ends - - - Depth of flange if manhole flanged 4 1/2" in back end plate Steam Dome: Material None
Tensile strength - - - Thickness of shell - - - Description of longitudinal joint - - -
Diameter of rivet holes - - - Pitch of rivets - - - Percentage of strength of joint { Plate Rivets - - -
Internal diameter - - - Thickness of crown - - - No. and diameter of stays - - - Inner radius of crown - - -
How connected to shell - - - Size of doubling plate under dome - - - Diameter of rivet holes and pitch of rivets in outer row in dome connection to shell - - -

Type of Superheater Smoke Tube Manufacturers of { Tubes National Tube Co. Penna., Steel forgings The Superheater Co. Sherbrooke, P.Q. 2 Steel castings " " " " "
Number of elements 58 ✓ Material of tubes S.D. Steel Internal diameter and thickness of tubes .69" - .095"
Material of headers O. H. Steel Tensile strength 33.5 tons Thickness 1-1/8" min. Can the superheater be shut off and the boiler be worked separately Yes Is a safety valve fitted to every part of the superheater which can be shut off from the boiler Yes
Area of each safety valve 3.1416 sq. in. Are the safety valves fitted with easing gear -
Pressure to which the safety valves are adjusted 220 lbs. per sq. inch Hydraulic test pressure: tubes 1500 lbs. per sq. in. forgings and castings 700 lbs. per sq. in. and after assembly in place 400 lbs. per sq. in. Are drain cocks or valves fitted to free the superheater from water where necessary Yes
Have all the requirements of Sections 14 to 22 inclusive for boilers been complied with Yes ✓

The foregoing is a correct description,
DOMINION BRIDGE CO., LIMITED Manufacturer.
per J. H. Hall

Dates of Survey { During progress of work in shops - - - Oct. 20, 28, Nov. 3, 5, 12, 19, 21, 27, Dec. 2, 6, 8, 11, 15, 17, 19, 22, 29, 30, Jan. 2, 5, 16, 17, 29, Jan. 5, 14, 19, 23, Feb. 9, 13, 19, 27, Mar. 5, 6, 11, 18, 24, 31, Apr. 7, 9, 13, 20, 21, 27, 30, May 5, 11, 19, 27, 29, June 3, 11, 18, 26, July 1.
while building { During erection on board vessel - - -
Total No. of visits 54.
Are the approved plans of boiler and superheater forwarded herewith (If not state date of approval.)

Is this Boiler a duplicate of a previous case Yes If so, state Vessel's name and Report No. S.S. "FORT TADOUSSAC"
S.S. "FORT CHAMBLY"
S.S. "FORT LA MAUNE"

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

These BOILERS have been constructed under Special Survey, and in accordance with the Approved Plans. The materials and workmanship are good. They were tested hydrostatically at 380 lbs. per square inch pressure, and found good. They have been properly installed, and the safety valves adjusted under steam at 220 lbs. per square inch, and washers noted.

NOTE; The longitudinal seams of the front and back end plates of these BOILERS have been welded by the Union Melt Process. For further particulars see Approved Plans and results of tests.

Survey Fee £ 150.00 : When applied for, Aug 16 19 42
Travelling Expenses (if any) £ ✓ : When received, 19 ..

W. H. Riddell - *W. G. L. Pritchard*

Engineer Surveyor to Lloyd's Register of Shipping.

Committee's Minute FRI. 9 OCT 1942

Assigned See M.H. 7.E 5664



© 2019

Lloyd's Register Foundation