









GENERAL REMARKS—(continued).

3 Bower anchors, 1 stream and 1 kedge anchor have been supplied on board as above and as per Bureau Veritas certificates enclosed, which please kindly return after perusal. A sketch of the bower anchors supplied is also enclosed.

120 fathoms of chain cables as above were supplied before the vessel left this port and it is stated that 120 fathoms of cables will be placed on board at Lyons Woen within a few days time and submitted for examination at the first convenient opportunity.

Sister vessel: s.s. "Grim", Rockums yard No. 128, Maturo First Entry report No. 54

**PARTICULARS FOR RECORD in the REGISTER BOOK.**—Length of Poop 17.25 ft., R.Q.D. ✓ ft., Bridge 63.25 ft., Forecastle 2.25 ft. (in feet and tenths). When the Poop is joined to the B.D., this should be distinctly stated ✓

No. and Material of Decks (if Iron or Steel) and whether wholly or partially covered with wood, and No. of tiers of Beams (this information is to be given should appear in the Register Book) 1 dk (steel) ✓  
 Official No. 6100 ; Signal Letters **R.B.Q.F.** State if Machinery is fitted aft No.  
 How are the surfaces preserved from oxidation? Inside **Paint and red lead.** Outside **Red lead & patent compound.**

**PARTICULARS OF WATER BALLAST.**—State whether the Double bottom is constructed on the cellular system or with girders on floors cellular system

Where Fitted.	*Length. Feet.	Water Capacity. Tons.	Where Fitted.	*Length. Feet.	Water Capacity. Tons.
Double bottom, aft,	59	109	Fore peak tank,		
Double bottom, under Engines and Boilers, —			After peak tank,		
Double bottom, under Engines only,	29	66	Deep tank, aft,		
Double bottom, under Boilers only,	14	dry tank 89	Deep tank, forward,		
Double bottom, forward,	94		Other tanks, if fitted,		
Total capacity of double bottom	196	364	(If necessary, furnish further information by sketch.)		

\* The wells are not to be included in the lengths of the tanks.

State whether the above have been tested as required by the Rules **yes**

Order for Special Survey No. **9**

Date

**17th July 1918.**

No.

**134**

in builder's yard.

Dates of Surveys held while building

21/6, 13/9, 17/10, 6/11, 6/11, 29/11, 17/12, 18/12, 19/18, 20/1, 1/3, 8/3, 11/3, 12/3, 13/3, 14/3, 17/3, 21/3, 22/3, 25/3, 27/3, 9/4, 10/4, 17/4, 23/4, 28/4, 30/4, 2/5, 3/5 1919.

Surveyor's Signature

© 2020 Lloyd's Register Foundation