

REFRIGERATING INSTALLATION.

s.s. "HOMELAND" ex "BRASIL".

Genoa letter 30th July, 1951.

IT IS SUBMITTED the Genoa Surveyors be advised that the contents of their letter have been noted and that with the particulars now received it is considered that the crankshafts should be satisfactory.

That as regards the cooling down test, having regard to all the circumstances, it is considered that a further cooling test should be carried out before the installation is submitted for classification and that they should arrange with the Owners to have this done when the vessel is in Hamburg in September as suggested.

The Hamburg Surveyors be advised <sup>that</sup> to complete the classification survey of the refrigerating installation a satisfactory cooling down test remains to be carried out when all the four chambers should be reduced <sup>simultaneously</sup> to a temperature of not less than 10°F. That it is understood the Owners propose to carry out this test in Hamburg during the period 10th to 15th September. That should the test be satisfactory the following notation should be recommended :- LLOYD'S RMC 5,51

"To maintain temp. 14°F. with sea temp. 86°F. max.

Reports kept.

14/8/51

3rd August, 1951.



© 2020

Lloyd's Register  
Foundation

002071-002078-0029