

COPY.

16 OCT 1928

Lloyd's Register of Shipping.

Port Oslo

25th August 1928

This is to Certify that

Per Bjørn-Røli

the undersigned Surveyor to this Society did at the request of
Kaldnes mek. Verksted, Tønsberg examine during construction 30 press
boilers built to the order of the steamer "RONALD"
The scantlings are in accordance with the approved plans for a
working pressure of 70 lbs. and the workmanship is good.
The boilers were on completion tested by hydraulic pressure to
140 lbs. pr. sq. inch, and found tight and sound at that pressure.
The boilers were marked:-

LLOYD'S TEST,
140 LBS.,
W.P. 70 LBS.,
8.28,
P.B.R.

Fee Kr. 1092.-


Travl. expenses 80.-

Per Bjørn-Røli

This Certificate is issued upon the terms of the Rules and Regulations of the Society, which provide that:-

"While the Committee use their best endeavours to ensure that the functions of the Society are properly executed, it is understood that neither the Committee nor the Society are under any circumstances whatever to be held responsible for inaccuracy in any report or certificate issued by the Society or its Surveyors, or in any entry in the Register Book or other publication of the Society, or for any error of judgment, default, or negligence of the Surveyors, or other Officers or Agents of the Society."

© 2020



Lloyd's Register
Foundation

002071-002078-0113