

FREEBOARD REPORT on the *Blythwood Shipbuilding Co. Ltd's. No 32.*

It is submitted the Freeboards given on the accompanying form, being those required by the Tables, merit approval. subject to the particulars and dimensions now received being verified on completion of the ship, and to the ends of the erections being closed as required for full allowance.

The provisional freeboards have been computed on a corrected tonnage coefficient of .78, and are subject, therefore, to correction if found necessary.

When submitting his final report, the Surveyor should give the estimated tonnage between the extended upper surface of the bottom longitudinally and the top of the double bottom aft and the top of the ordinary floor forward, for the necessary correction of the tonnage coefficient. At the same time he should give the moulded displacement at 85% of the moulded depth.

Two Plans to Return ✓

Preliminary. *W* 1/4/30



© 2020

R. G. S. K.

Lloyd's Register  
Foundation  
1-4-30.