

Esso Bedford

MIDDLESBROUGH

27th November 1930.

... P.T. BROWN ... & ... J. CRICHTON ...

S

Messrs. Furness Shipbuilding Co. Ltd., during the course of fitting out of m.v. "F.H. BEDFORD Jr" built under Special Survey at their Yard, witness the undermentioned hydraulic tests in place in vessel.

- (1) Oil fuel suction pipes to 70 lbs. per square inch.
- (2) Oil fuel delivery pipes from unit to burners to 400 lbs. per square inch.
- (3) Oil fuel bunkers and oil fuel settling tanks tested to Rule Requirements.

The results of all these tests were satisfactory.

(Sgd) J Crichton
(Sgd) P T Brown

Surveyors to Lloyd's Register.



© 2020

Lloyd's Register
Foundation

002385-002400-0206