

GENERAL REMARKS—(continued).

Boring out of Sternframe & fitting stern tube, testing of afterpeak tank to ascertain tightness of its bulkhead.
Cutting holes & fitting of all seaconnections to vessel's sides.
Fitting of pillars in machinery space.
Connecting up bilge & ballast suction to pumps and Navy hand pump suction to distributing box.
Steam & Exhaust piping to be fitted to all the deckmachinery & testing of same.
Re-shipping of masts and setting up rigging. Riveting up E & B Casing tops.
Fitting compasses and adjusting of same.
Verifying freeboard marks on vessel's sides.
The Society's Rotterdam district Surveyors have been advised and case has since received their attention.

J. H. Blue.

PARTICULARS FOR RECORD in the REGISTER BOOK.—Length of Poop ☒ ft., R.Q.D. 51.9 ft., Bridge 64.1 ft., Forecastle 19. (in feet and tenths). When the Poop is joined to the B.D., this should be distinctly stated

No. and Material of Decks (if Iron or Steel) and whether wholly or partially covered with wood, and No. of tiers of Beams (this information is to be given as should appear in the Register Book) *One deck, one tier of beams.*

Official No. _____; Signal Letters _____
How are the surfaces preserved from oxidation? Inside *Paint & Cement.* State if Machinery is fitted aft *Machinery fitted aft.* Outside *Anti Corrosion & Antifouling Co.*

PARTICULARS OF WATER BALLAST.—State whether the Double bottom is constructed on the cellular system or with girders on floors.

Where Fitted.	*Length. Feet.	Water Capacity. Tons.	Where Fitted.	*Length. Feet.	Water Capacity. Tons.
Double bottom, aft, <input checked="" type="checkbox"/>			Fore peak tank,		
Double bottom, under Engines and Boilers, <input checked="" type="checkbox"/>			After peak tank,		
Double bottom, if under Engines only, <input checked="" type="checkbox"/>			Deep tank, aft, <input checked="" type="checkbox"/>	18.2	4.6
Double bottom, if under Boilers only, <input checked="" type="checkbox"/>			Deep tank, forward, <input checked="" type="checkbox"/>	9.3	4.5
Double bottom, forward, <input checked="" type="checkbox"/>			Other tanks, if fitted, <input checked="" type="checkbox"/>		
	102.75	134	(If necessary, furnish further information by sketch.) <input checked="" type="checkbox"/>		
* The wells are not to be included in the lengths of the tanks.			State whether the above have been tested as required by the Rules. <i>Yes.</i>		

Order for Special Survey No. *43.*

Date *11 March 1916*

No. *281* in builder's yard.

DATES OF SURVEYS held while building

*6 July, 12 Aug, 8-26 Sept, 20 Oct, 16 December 1916
4 April, 5-24 May, 21 June, 21 July, 17-28 Aug, Sept 24, December 8.
23 Dec 1917. 12 Jan, 9 Feb, 5-1 March, 25 April, 11-31 May,
21 June, 4-16-23 July.*

Surveyor's Signature

J. H. Blue.

Total No. of Visits *24*

© 2020

Lloyd's Register Foundation