

1 SEP 1960

Received from Chief Ship Surveyor.....

NAME "CLAVELLA" REPORT Hul. No. 66113

ding Conditions of Class: SUBJECT to indented shell plates 'E' & 'F' strakes (s.s.) 3rd from fwd being dealt with as necessary by the Special Survey, to bulwark plates etc. Nos.2,3 & 4 (p.s.a) also indented shell plating etc. (p.s.a) being specially examined and dealt with as necessary next drydocking.

Appendix. ~~(As before or None)~~

due: SPECIAL SURVEY (C) due 7,60. Postponement until 10,60 approved 10.3.60.

of Present Survey: (Afloat ~~and in dry dock~~)

Equipment - loss of bower anchor and 145 fms. of c.c. - supply and verification of 135 fms. of c.c.

Features: The Owners have stated that it is intended to lay the ship up in the U.K. by the end of 10,60 and have requested that all surveys be left in abeyance.

erim Certificate in order (Yes-No-None) ~~xxxxxx~~

Outstanding: (If any for S.S.)

ALL ITEMS.

to be completed by: 10,60.

endation:

SUBJECT as above, and to 1 bower anchor and 15 fathoms of chain cable being supplied at the earliest opportunity, but further ACTION be DEFERRED for Special Survey by 10,60.

SUBJECT

R.F.C.  
30/8/60



© 2021

Lloyd's Register  
Foundation

002682-002689-0110