

GLASGOW REPORT No. 56643

GLASGOW,

18th December, 1935.

THIS IS TO CERTIFY that the two Air Receivers made by Messrs. John Brown & Co., Ltd., Clydebank, and intended for their Engine No. 544, and marked as below, have been surveyed during construction by the undersigned.

The material has been tested by the Surveyors to Lloyd's Register; the scantlings are in accordance with the Society's Rules for a working pressure of 600 lbs. per square inch, and the workmanship is good.

The Air Receivers having been tested in my presence on the 12th and 18th December, 1935 by hydraulic pressure to 800 lbs. per square inch, showed no signs of weakness, and were found tight and sound in every respect at that pressure.

Working pressure not to exceed six hundred pounds per square inch.

Mark on Receivers:-

No. 19653  
LLOYD'S TEST 800 lbs.  
W.P. 600 lbs.  
J.S.C. 12.12.35.

No. 19655  
LLOYD'S TEST 800 lbs.  
W.P. 600 lbs.  
J.S.C. 18.12.35.

FEE £4. 4. 0.

*James Cairns*  
Surveyor to Lloyd's Register.



© 2020

Lloyd's Register  
Foundation

002808-002815-0119