

Rpt. 6.

For the information of Surveyors and the Committee only.

Received at

Office

19

# Lloyd's Register of Shipping.

(Report on Vessel No. \_\_\_\_\_ Port Amsterdam)

No. 714395. SHIP ~~FORGINGS~~ OR CASTINGS.

I have to report that the undermentioned ~~Iron or Steel Forgings or~~  
Castings, manufactured by Messrs J. W. Shaw & Co.  
of Middlesbrough for the Vessel No. Tulista, being built  
by Nederlands Shipbuilding Co of \_\_\_\_\_  
have been inspected by me as set forth below and found to be, so far as can  
be seen, Sound.

Mark on ~~Forgings~~ Castings.

Lloyd's  
No. 7728  
FAR 29.2.24

LLOYD'S  
No. 7729  
FAR 29.2.24

J. W. Ruddock  
Feb 29. 24.

The Quadrant

The Rudder

	STERN FRAME.	RUDDER FRAME.	STEM.
Material* ...	<u>S.H.</u>	<u>S.H.</u>	
How made ...	<u>Cast</u>	<u>Cast</u>	
Dimensions ...			
Progress on Inspection ...	<u>Rough Machine</u>	<u>Rough Machine</u>	
Date when Inspected	<u>Feb 19<sup>th</sup>, 16<sup>th</sup>, 19<sup>th</sup>, 24</u>	<u>Feb 19<sup>th</sup>, 16<sup>th</sup>, 19<sup>th</sup>, 24</u>	
CASTINGS.			
Tests on Standard Test Pieces.			
Tensile Test—			
Tons per square inch ...	<u>28</u>	<u>33</u>	
Extension per cent. ...	<u>22</u>	<u>20</u>	
Cold Bending Test—			
Angle before fracture ...	<u>120</u>	<u>120</u>	
Drop Test—			
Height from ground ...	<u>10 ft</u>	<u>10 ft</u>	
Hammering Test—			
If made according to Rules and found satisfactory ...	<u>Yes</u>	<u>Yes</u>	

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Wright 1-14-3-7

Fee (if any chargeable) £ MONTHLY A/c  
To be paid at MIDDLESBROUGH

\* If of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.