

- ① Grooving in the goose necks of all three furnaces of the starboard boiler being specially examined and dealt with as necessary by end 5/62 (4 weeks limit) 4E
- ② Outboard generator and governor of inboard generator being placed in working condition ~~on vessels~~ by 5/62

Inspected by Chief Engineer Surveyor.....

Received from Chief Engineer Surveyor.....

2 - JUL 1962

P'S NAME 'BHARATVIJAYA' REPORT CAL No. 20747

MBS due 15/61 partly held 10/61 and subsequently not advanced.

SHL Item ① examined and found to remain efficient. The Owners state ship proceeding to Bombay where she will be laid up for survey or scrapping and the Surveyor recommends the repairs be carried out by 2/62 (6 weeks limit)

Item ② The armature of the outboard generator replaces and dynamo tested, this item to be removed from the list. The Surveyor reports the governors of both dynamo engines were disconnected and Owners requested repairs be deferred. The Surveyor recommends the governors of both generators be placed in working order by 3/62 (6 weeks limit)

It is submitted that this vessel is eligible to remain as **CLASSED**.

Subject as ~~above~~ above with amended date. and as recommended without subject re item ②

Lloyd's Register Foundation

6/7/62