

EA

Ship's name "ERNEBANK"

Port HAM.

No. 12404

5.3.63.

The class is subject to shell plates D.8 & 9 (p.s) and C.10 (s.s) (grooved and temporarily repaired) being specially examined and dealt with as necessary by the Special Survey and to bulwark stiffeners at forward end of shelter deck and stiffeners at forward and after hatch coamings being dealt with by 1,63, and to holed shell plate in No.8 D.B. tank being renewed by 1,63, also to 15 fathoms of chain cable being supplied at the earliest opportunity.

ACTION is DEFERRED for Special Survey by 1,63 and for examination in dry dock after grounding.

SPECIAL SURVEY (D) became due 6,61 and was postponed until 9,62. Further postponement until 1,63 was approved 20.1.62 in order to enable ship to proceed to Continent where she may be sold for scrap, provided ship was generally examined and found or placed in satisfactory condition for the proposed voyage. Further postponement until 6,63 was approved 26.2.63 provided a Modified Special Survey is carried out in dry dock.

The HAMBURG Surveyors report (7,63) ship examined in dry dock and the requirements of a Modified Special Survey complied with. All the deferred items as above have been examined and considered to be ⁱⁿ satisfactory condition until the end of June 1963.

IT IS ACCORDINGLY SUBMITTED record of DS 2,63 and Notation of SS (Mod) 3,63 (3 months) be assigned, subject to shell plates D.8 & 9 (p.s) and C.10 (s.s) (grooved and temporarily repaired) being specially examined and dealt with as necessary by the Special Survey, to bulwark stiffeners at forward end of shelter deck and stiffeners at forward and after hatch coamings being dealt with by 6,63, and to holed shell plate in No.8 D.B. tank being renewed by 6,63 and to 15 fathoms of chain cable being supplied at the earliest opportunity

DS 2,63 SUBJECT
SS (Mod) 3,63 (3 months) AMENDED.

DELETE FROM S.R.L.
Drydocking (grounding).

SPK.
9/5/63.



© 2020

Lloyd's Register
Foundation