

n.9.47.

Keynor

DEBOARD REPORT on the

It is submitted the Hull Surveyors be authorized to issue a provisional load line certificate, valid for one month, for the voyage to Canada with a Summer freeboard of 8'-0" and a fresh water allowance of 3", subject to the bearing surface of the freeboard after being increased to 3" and efficient closing appliances being provided for the ventilator openings.

It is further submitted the Surveyors be requested to paint the freeboard on the ship's sides for the voyage to Canada, but not cut in, & the marks at present on the ship's sides should be painted and S.B. but the cutting-in left.

10-6-48

Mr. Hodgson Messrs.



© 2020

Lloyd's Register
Foundation

003321-003327-0188

003321-003327-0190