

M.S.

ANTEO

ROTTERDAM

IT IS SUBMITTED the .....  
Surveyors be informed in reply to their letter of .....  
that, according to the records in this Office, the .....  
following remains to complete the Continuous Survey  
cycle of the machinery at this date. It should be  
borne in mind that delay in completing the Survey  
may involve the examination of additional items.

Examine:- MAIN ENGINE CYLINDERS VALVES & PISTONS ETC. No (5)  
CONNECTING RODS, TOP ENDS & GUIDES, No 4, 5, 6.  
CRANKPINS & BEARINGS, No. 3, 4 & 6.  
JOURNALS & BEARINGS, No (5) & (8)  
SCAVENGE PUMPS, ENGINE DRIVEN PUMPS, LUB OIL & FUEL  
HOLDING DOWN BOLTS & CHECKS.  
CRANKCASE RELIEF DEVICES & ENGINE TEST.

INDEPENDENT PUMPS

BALLAST, FUEL TRANSFER.  
STBD BY S.W. COOLING.  
" " F.W. COOLING.  
FORD FEED PUMP.  
F.W. & LUB OIL COOLERS  
G.S. PUMP.

SILGE, BALLAST & O.F. LINES, OTHER PUMP ARRGS & FITTINGS  
CONDENSER, PROPELLER & SEA CONNECTIONS  
OIL FUEL TANKS, OIL BURNING ARRGS, PUMPS HEATER ETC  
STEERING MTRY, WINDLASS, FIRE EXT ARRGS.  
INDEPENDENT AIR COMPRESSORS, AIR RECEIVERS MAIN & AUX.  
TUX ENGINES, PORT (A) & CENTRE  
TUX ELECTRICAL INSTALLATION.

SHOWN THUS O ARE TO BE RE-EXAMINED.  
COMPLETION OF C.S.

003487-003494-0024

13.4.60

© 2020

Lloyd's Register  
Foundation