

66491

substitute
copy
sent
already

GLASGOW.

13th. January, 1915.

P.T. Brown and R.O. Batchelor

Messrs. A. Anderson & Sons survey during construction one steel
air receiver intended for Messrs. Raviton Dixon & Co.

The material has been tested by the Surveyors to Lloyd's
Register, the scantlings are in accordance with the rules for
a working pressure of 100 lbs per square inch and the workmanship
is good.

The Receiver was tested in our presence on the 29th.
December, 1914 by hydraulic pressure to 200 lbs per square inch,
showed no signs of weakness and was found tight and sound in
every respect at that pressure.

The working pressure should not exceed one hundred
pounds per square inch.

STAMP ON RECEIVER.


No. 12991.

200 lbs.

P.T.B. 29/12/14.

R.O. Batchelor

Surveyors to Lloyd's Register.



Lloyd's Register
Foundation

005534-005540-0243