

4 MAR 1958

4 MAR 1958

4 MAR 1958



LATIRUS

The shell and deck have been drilled in way of Nos. 1 and 4 tanks. (Tanks numbered from forward). It will be necessary to drill the shell and deck in the after well (say No. 6 or 7 tank) before the completion of the special survey.

As regards the reported shell and deck drillings, those in way of No. 4 tank are considered to be satisfactory, as is also the shell in way of No. 1 tank. Two strakes of deck plating in way of No. 1 tank should be renewed (B strake port and starboard is suggested).

It is presumed the scantlings of the internal structure will be dealt with by the Reports Department.

4 MAR 1958



3rd March, 1958.



© 2020

Lloyd's Register
Foundation

003581-003590-0114