

M.S. RIZA...KAPTAN.....

IT IS SUBMITTED the NAPLES.....
Surveyors be informed in reply to their letter of 24th MAY 1959
that, according to the records in this Office, the
following remains to complete the Continuous Survey
cycle of the machinery at this date. It should be
borne in mind that delay in completing the Survey
may involve the examination of additional items.

Examine:- *Crankcase explosion relief devices (if fitted) P+S.*
Bilge Pumps.
Lub oil Coolers.
Fresh Water Coolers (if any)
Evaporator.
Daily Service Tanks.
Both main Starting air Receivers.
Fire Extinguishing arrangements in Engine Room.

*Assets class is at present subject to the Working Pressure
Port Donkey boiler being reduced to 160 lbs/sq until the furnaces
newed by the end of June 1959 (12 months limit) and to both
Kefts being withdrawn and the Stern tubes rebushed as
by before the end of May 1959.*

CT/PD.
29.5.59.



© 2020

Lloyd's Register
Foundation

003625-603630-0113