

Glasgow.

Continuation of Report No. 79463. dated 20. 11. 52. on the

O.W.S. WEATHER OBSERVER.

ELECTRICAL INSTALLATION

Now done: A special survey of the electrical installation carried out. Generators, switchboard, distribution cables and fittings examined and repairs effected.

On completion of repairs generators tested under working conditions, installation examined and insulation resistances measured. All found satisfactory with exception of governing on starboard 50 kW generator engine.

There now remains to be carried out: -

A test on the starboard generator engine governor after repair and adjustment.

R.

Noted.
Per Rectification.

L.P.
23/12/52.



© 2020

Naval's Register
Foundation