

GLASGOW REPORT No. 55533

GLASGOW,

14th March, 1935.

THIS IS TO CERTIFY THAT the Two Air Receivers made by Messrs. Cochran & Co., Annan, Limited, Annan, Works' No. K.302 - 303 and intended for Messrs. Wm. Doxford & Sons, Ltd's. Yard No. 614, have been surveyed during construction by the undersigned.

The material has been tested by the Surveyors to Lloyd's Register; the scantlings are in accordance with the Society's Rules for a working pressure of 600 lbs. per square inch, and the workmanship is good.

The Air Receivers having been tested in my presence on the 13th March, 1935, by hydraulic pressure to 800 lbs. per square inch, showed no signs of weakness, and were found tight and sound in every respect at that pressure. Working pressure not to exceed Six Hundred lbs. per square inch.

Mark on Receivers:

K.302 -3
No. 19524
LLOYD'S TEST
800 lbs.
W.P. 600 lbs.
J.S.C. 13.3.35.

FEE £4. 4. 0.

James Brown
Surveyor to Lloyd's Register.



© 2020

Lloyd's Register
Foundation

004068-004075-0236