

COPY.

10th August, 1949.

Dear Sir,

As promised, herewith copy of outstanding items remaining to complete the Special Survey of the "MELAMPUS".

Ø	Special survey type 4	due 12/1948
	Annual Classification Survey	due 12/1949.
x	Annual main boiler survey	due 8/1948.
	Donkey boiler survey	due 11/1949.
	Tailshaft.	due 7/1949
	Main steam pipes.	due 7/1952

Ø To complete Hull:-

- ✓ Nos 3 & 4 lower holds and bulkheads to be examined.
- ✓ No.2 tween deck to be examined.
- ✓ Oil fuel bunkers to be tested.
- ✓ Engine & boiler spaces to be examined.
- ✓ Windlass to be examined.
- ✓ Chain locker to be scaled and coated.
- ✓ No.8 double bottom tank to be examined internally.
- ✓ Shell and deck plating to be drilled for thickness.
- ✓ Annual survey requirements to be carried out.

Machinery:-

All requirements remain to be carried out with exception of examination of the H.P. turbine, L.P. turbine and gearing, air pump, forward weirs feed pump, general service pump, lub. oil pump and circulating pump, evaporators and after dynamo.

x To complete main boiler survey:- Port boiler and mountings to be examined internally and externally.

Yours faithfully,

Mr. Osbourne,  
Messrs. A. Holt & Co.,  
India Building,  
LIVERPOOL.

and Limits, &c.  
(Machinery)

004257-004262-0158

Lloyd's Register  
Foundation