

POSTPONED SURVEYS

S.S. / ~~ASIA ENTERPRISES~~ ASIA ENTERPRISES

- (1) (a) Built 12-1943 (b) Type 7136  
(c) Flag Liberian (d) Gross Tons 31.7.66  
(e) A.L.L. due 9.65 (f) L.L. Cert. exp. 9.65  
(g) Last examination in drydock 9.65

- (2) (a) Special Survey due 5.65 - postponement until 7.66 recommended  
(commenced 9.65). ES due 5.65 - commenced 9.65, advanced 5.66  
(b) Outstanding S.S. items:— See endorsement dated 8.10.65 and  
(c) Hull Subject/~~Limit by~~ See endt. dated SNG Rpt. 19226.  
(d) Main/~~Aux/Donkey~~ Boiler Survey due 9.66  
(e) Steam Generator Survey due by cpa. of SS.  
(f) Steampipes Survey due by cpa. of SS.  
(g) Screwshaft Survey due by cpa. of SS.  
(h) Outstanding items for record:— See endt. dated 12.11.65 and  
(i) Machinery Subject/~~Limit by~~ 8.66:— See endt. dated SNG Rpt. 19226.  
(j) S.R.M.C due 12.11.65 and (k) R.S. due SNG Rpt. 19226.

- (3) Postponements already agreed:— Postponement of Special Survey until May 1966 approved 18.11.65 after a satisfactory General Examination (H. & M.), held at Kobe in September 1965 when SS commenced.  
Further postponement of completion SS until end 7.66 to complete voyage Singapore to Amsterdam to be considered provided Singapore Surveyor is satisfied with condition of vessel at the general inspection in conjunction with periodical loadline survey held 5.66 - see SNG Report No 19226).  
(4) New Proposal:— To drydock vessel at Rotterdam about end July 1966 to carry out quite "outstanding recommendations". Due to circumstances Owners cannot complete Special Survey in Europe and request voyage with cargo to far East and to complete SS at Hong Kong. (Year of Grace for SS expired end 5.66, period postponement SS previously recommended expires end 7.66. Question of adoption of CS basis, for subsequent surveys), see Hong Kong letter 12.7.66, to be dealt with after Committee at a later date.

Technical Recommendation (Hull):—	(Machinery)
<u>Submitted for approval provided, in view of age &amp; type of ship a comprehensive Gb. with special attention to conditions of plate is effected at the proposed drydocking this month and ship found or placed in a satisfactory condition for desired postponement.</u> <u>GO. 20/7/66 JPB</u>	<u>The ES should be considerably advanced at Rot. including the ME crank thrust &amp; intermediate shafting. Subject to deal with CSM in order when present ES completed.</u> <u>JPB</u>

Date of Committee FRIDAY 22 JUL 1966  
Minute Mod SS on Rmt. 20.7.66  
complete in / discharge  
Lloyd's Register Foundation  
004369-004373-0103