

POSTPONED SURVEYS

S.S. ~~1111~~ "SAFINA-E-JAMHORIYAT"

- (1) (a) Built 12-1940 (b) Type.....
 (c) Flag Pakistan (d) Gross Tons 6806
 (e) A.L.L. due..... (f) L.L. Cert. exp.....
 (g) Last examination in drydock 10.63

- (2) (a) Special Survey due 5.65

(b) Outstanding S.S. items:— See endorsement dated

(c) Hull Subject/Limit by See endt. dated

(d) Main/~~and~~ Boiler Survey due 4.65

(e) Steam Generator Survey due

(f) Steampipes Survey due

(g) Screwshaft Survey due

(h) Outstanding items for record.....:— See endt. dated

(i) Machinery ~~Subject~~/Limit by 2.65:— See endt. dated 16.11.64

(j) S.R.M.C due (k) R.S. due
 (ex. steam turbine & repair & re-install)
 (deal with stay tubes in std. hdr. & deal with at MBS)

- (3) Postponements already agreed:—

- (4) New Proposal:— The Main Boiler Survey is being held & the stay tubes in the starboard boiler dealt with. The exhaust steam turbine will not be reinstalled. The Special Survey has been commenced but as the vessel will be scrapped in the near future postponement of completion for 12 months is requested.

Technical Recommendation (Hull):—

Postponement of SS due 5.65

until sometime before 5.66

Submitted for approval provided satisfactory G.S. Cir 1959 held in drydock, special attention to condition of hull.

Date of Committee

Minute

(Machinery)

G.E. per circ 1959,

25.3.68

RBE SRL to note amendment to subject re. exh. turbine per endt. of 16.11.64

25.3.68