

20 NOV 1964

Ship's name *Blue Marlin*Port *Robe*No. *13341*

Class is subject to *Port main boiler being dealt with as necessary by end of July 1964, & not being used in meantime.*

Last survey date *5.9.64**MBS due 4/64 now held.**Docking W.D. 3.4 m/p**ES due 5/64 commenced.**Port boiler removed from vessel & replaced by used boiler ex S.S. "David B Henderson"**Wmdlas cylinder block flanges found cracked. now metalocked 9/64. Surveyor recommends same be specially exam'd. by end of May 1965 (8 mos).**No 3 inboard generator tested & found not-efficient and engine governor not good. Surveyor recommends same be placed in good order by end of May 1965 (8 mos).*

To complete ES:- Pumping arrangements of Evaporator SO 500 gal just fitted
For RB:- Port main boiler made 43 fitted 64.