

REPORT ON ELECTRIC FITTINGS.

(OTHER THAN FOR THE PROPULSION OF THE VESSEL)

Date of writing Report *17th Febr 1926* When handed in at Local Office *10* Port of *Kremsen*

No. in Survey held at *Wormünde (2)* Date, First Survey *30th Dec* Last Survey *15th Febr 1926*
 Reg. Book. *on the Steel single screw steamer "GYLLIR"* (Number of Visits.....)

Built at *Wormünde (2)* By whom built *Schiff. Ges. Unterwies 2.4. Yard No. 222* When built *1926*
 Owners *H. F. Skjerve* Port belonging to *Ryckjovik*

Electric Light Installation fitted by *Schiffsmun Elektr. Ges. Bremen* Contract No. *1925/26*

System of Distribution *Two-wire* ✓
 Pressure of supply for Lighting *110* ✓ volts, Heating ✓ volts, Power ✓ volts.

Direct or Alternating Current, Lighting *direct* ✓ Power ✓

If alternating current system, state frequency of periods per second ✓

Has the Automatic Governor been tested and found efficient when the whole load is suddenly thrown on or off *yes* ✓

Generators, do they comply with the requirements regarding overload *yes* ✓, are they compound wound *yes* ✓
 are they over compounded 5 per cent. *yes* ✓, if not compound wound state distance between each generator ✓

Where more than one generator is fitted are they arranged to run in parallel *no* ✓, is an adjustable regulating resistance fitted in series with each shunt field *yes* ✓

Are all terminals accessible and clearly marked *yes* ✓, are they so spaced or shielded that they cannot be accidentally earthed, or short circuited *yes* ✓ Are the lubricating arrangements of the generators as per Rule *yes* ✓

Position of Generators *Engine room* ✓
 is the ventilation in way of the generators satisfactory *yes* ✓, are they clear of all inflammable material *yes* ✓
 if situated near unprotected woodwork or other combustible material, state distance of same horizontally from or vertically above the generators ✓

and ✓, are the generators protected from mechanical injury and damage from water, steam or oil *yes* ✓
 are their axis of rotation fore and aft *yes* ✓

Earthing, are the bedplates and frames of the generating plant efficiently earthed *yes* ✓ are the prime movers and their respective generators in metallic contact *yes* ✓

Main Switch Boards, where placed *Engine room* ✓

If the generators and main switchboard are not placed in the same compartment, is each generator provided with a fuse on each insulated pole as near as possible to the terminals of the generator, additional to that provided on the main switchboard ✓

Switchboards, are they placed in accessible positions, free from inflammable gases and acid fumes *yes* ✓
 are they protected from mechanical injury and damage from water, steam or oil *yes* ✓, if situated near unprotected woodwork or other combustible material, state distance of same horizontally from or vertically above the switchboards ✓ and ✓

are they constructed wholly of durable, incombustible non-absorbent materials *yes* ✓, is all insulation of high dielectric strength and of permanently high insulation resistance *yes* ✓, if semi-insulating material is used, are all conducting parts connected to one pole insulated from the slab with mica or micanite and the slab similarly insulated from its framework ✓, and is the frame effectively earthed *yes* ✓

Are the following fittings as per Rule, viz.: — spacing or shielding of live parts *yes* ✓, accessibility of all parts *yes* ✓, absence of fuses on back of board *yes* ✓, proportion of omnibus bars *yes* ✓, individual fuses to voltmeter, pilot or earth lamp *yes* ✓, connections of switches *yes* ✓

Main Switchgear, description of switchgear for each generator and each outgoing circuit, and arrangement of equalizer switches *single-pole fuse and switch for each generator, single-pole fuse and change-over switch for each outgoing circuit.*

Instruments on main switchboard *1* ammeters *2* voltmeters synchronising device for paralleling purposes.

Earth Testing, state what means are provided at the main switchboard for indicating the state of the insulation of the system

one earth lamp on each pole

Switches, Circuit Breakers and Fusible Cut-outs, do these comply with the requirements of the Rules *yes* ✓

Section and Distribution Boards, is the construction, protection, insulation, material, and position of these as per rule *yes* ✓



© 2020

Lloyd's Register Foundation

004621-004629-0235 1/2

All Conductors are of annealed copper conforming to British Standard Specification No. 7. *YHS*
The Insulated Conductors are guaranteed to withstand the immersion and resistance tests specified in the Rules.
The foregoing is a correct description.

SCHIFFSUNION
Elektrotechnische Gesellschaft für Kriegs- und Handels-Schiffe A.G.
Leipzig

Electrical Engineers.

Date *17th Febr. 1926*

COMPASSES.

Distance between electric generators or motors and standard compass *13 meters*

Distance between electric generators or motors and steering compass *12 meters*

The nearest cables to the compasses are as follows:—

A cable carrying *20* Amperes *3 meters* feet from standard compass *2 meters* feet from steering compass.

A cable carrying *15* Amperes *3 meters* feet from standard compass *2 meters* feet from steering compass.

A cable carrying _____ Amperes _____ feet from standard compass _____ feet from steering compass.

Have the compasses been adjusted with and without the electric installation at work at full power *YHS*

Has the effect of switching on and off circuits, motors and other electro-magnetic apparatus within the vicinity of the compasses been noted *YHS*

The maximum deviation due to electric currents was found to be *10* degrees on *any* course in the case of the standard compass, and *10* degrees on *any* course in the case of the steering compass.

SCHIFFBAUGESELLSCHAFT UNTERWESER A.G.

Builder's Signature.

Date

Is this installation a duplicate of a previous case *no* If so, state name of vessel *—*

General Remarks (State quality of workmanship, opinions as to class, &c. _____)

This electric light installation has been fitted in conformity with the Rules tried under working conditions and was found in order.

It is submitted that
this vessel is eligible for
THE RECORD. Elec. light.

RS. JWD.
23/2/26

Total Capacity of Generators *7.5* Kilowatts

The amount of Fee ... £ *7 : 10* : *19.2* 19 *26*

Travelling Expenses (if any) £ *1 : 10* : *9/3* 19 *26*

G. H. C. Kamm.
Surveyor to Lloyd's Register of Shipping.

Committee's Minute *TUES. 23 FEB 1926*

Assigned *Elec Light*

1m. 9. 2. —Transfer.
(The Surveyors are requested not to write on or below the space for Committee's Minute.)



© 2020

Lloyd's Register
Foundation