

Ship's name "YOUSUFBAKSH"  
SRL Appendix:- N/L.

Port CHG No. 705  
Last survey date 28.2.65

Class is subject to

Main condenser forward door to be renewed  
by 1.65.

---

MBS due 12/64 now commenced.


ES due 2/64 commenced 7/63, postponement  
until 9/64, approved 28.9.64, now advanced.

Suction valve chest of the General Service Pump  
and the forward water box of the exhaust turbine  
lub. oil cooler found wasted. Cement boxes now fitted  
and Surveyor recommends these parts being renewed  
before the end of June, 1965.

SRL Item. Stated a new door will be fitted at  
Bombay, door remains efficient meantime.

It is submitted that this vessel is eligible  
for the record of ES(with date) and MBS 2/65 when the  
surveys have been completed, subject as above and  
as now recommended.

To write the  
ES?

  
30.4.65

TO COMPLETE MBS. Starb'd boiler to examine throughout  
the safety valves of all boilers to be adjusted under  
steam and the oil burning system and remote controls  
to examine.



© 2020

Lloyd's Register  
Foundation