

JW

Ship's name "PORT WYNHAM"Port

Gls

No. 97370Last survey date 16.9.66Class is subject to

For conditions of class see previous endorsement.

S.R.L. Appendix (~~as above~~ none)

Surveys due SPECIAL SURVEY (C) due 9,66. Proposal to postpone the
 S.S. approved 11.5.66 provided a satisfactory G.E. is held.
 Period of postponement dependent upon result of G.E.

Nature of present survey (afloat and in drydock)

Docking. General Examination as above.
 Examination of deferred items as above.
 Wear and tear repairs.

Is interim certificate in order

Yes/No/None

Items outstanding if any for SS

ALL ITEMS.

SS proposed to be completed by

TO NOTE		TRO
S. PLANS	S. RESEARCH	S. DEVELOP.
FREEBOARD	E. REPORTS	PUBS.

RecommendationN O T E D

DS 9,66 Subject to set up and indented keel plates Nos.8 & 9 from aft being specially examined and dealt with as necessary next drydocking, and to No.4 hold insulated tank top at the fore end between frame 71 (p & s) and bulkhead 74 being specially examined for oil leakage and dealt with as necessary next Special Survey - No.4 D.B. tanks in way not to be used as such meantime and to buckled forward engine room bulkhead plating (p) buckled side plating and forward bulkhead of the port forward side bunker in engine room and buckled cofferdam floor in way being specially examined and dealt with as necessary next drydocking.

DS 9,66 Subject
 End. S.2 Amended.

+ P.T.O. +

The Surveyors recommendation to postpone the S.S. until 9,67 merits the favourable consideration of the Committee.

P.F.C.

10-11-66

TO NOTE	2 PLAN	2 REGULAR	2 REGULAR
TO	2 PLAN	2 REGULAR	2 REGULAR

as proposed to be completed by



© 2020

Lloyd's Register
Foundation