

POSTPONED SURVEYS

S.S./M.S. "MANSOOR"

- (1) (a) Built 6-1940 (b) Type
 (c) Flag Pakistan (d) Gross Tons 4551
 (e) A.L.L. due (f) L.L. Cert. exp.
 (g) Last examination in drydock 7.64

- (2) (a) Special Survey due 1.66
 (b) Outstanding S.S. items:— See endorsement dated
 (c) Hull Subject/Limit by 9.65 ^{extended until 13.65} See endt. dated 15.6.65, 8.9.65, 23.11.65
 (d) Main/Aux/Donkey Boiler Survey due 1.66
 (e) Steam Generator Survey due
 (f) Steampipes Survey due at SS
 (g) Screwshaft Survey due
 (h) Outstanding items for record :— See endt. dated
 (i) Machinery Subject/Limits by on arrival Karachi 12.65 See endt. dated 9.12.65
 (j) S.R.M.C due (k) R.S. due

- (3) Postponements already agreed:— Postponement of hull and machinery conditions of class until vessel's arrival Karachi in 12.65 approved 23.11.65 and 24.12.65.

- (4) New Proposal:—

To postpone the Special Survey for 12 months until January 1967 and renewal of set up keel plates Nos 1 & 2 be further deferred if on examination in drydock the plates and temporary repairs found to continue efficient. (Vessel at present under survey at Karachi). (Machinery subject i.e. General service pump sea suction valve chest renewal being dealt with now)

Technical Recommendation (Hull):—

Submitted for approval
provided a satisfactory G.E. Outlog
is held now in dry dock, G.E.
to include internal examination of
any w. & deep tanks. Repairs to condition
of class may be deferred provided Survey
is satisfied with efficiency of items for
period of postponement desired
 Date of Committee 12/1/66

(Machinery)

G.E. per line 1959 including
testing of large sections to be
carried out.
Conclude M.B.S. being held
and subject re start boiler
properly
achieved with now.
SPS to compl^{ce} 88.

Minute

12.1.66