

FREEBOARD VERIFICATION FORM FOR STEAMERS.

When received in London Office

Port NEWCASTLE-ON-TYNE

Vessel's Name M.V. "PORT ALMA"

Official No. _____ No. in Reg. Book _____

Port of Registry *(For Foreign Vessels)* _____

Iron or Steel STEEL State whether Classed by Lloyd's Register (LOCAL with fbd.
Contemp)

Name of Owners COMMONWEALTH & DOMINION LINE Date of Verification 4.10.28.

I have to report that the Freeboard from the centre of disc to the top of the statutory deck line, and the lines in connection therewith, as given below, assigned by the Committee to this vessel, have been correctly marked on the vessel's sides, in accordance with the printed instructions:—

From centre of disc to top of statutory deck line	6	ft.	0	ins.
From centre of disc to top of statutory deck line at awning or part-awning deck . . . }	--	ft.	--	ins.
Fresh Water line above centre of disc . . .			7	ins.
Indian Summer line above centre of disc . . .			7	ins.
Winter line below centre of disc			7	ins.
Winter North Atlantic line below centre of disc			--	ins.
Distance between the top of statutory deck line on vessel's side and the intersec- tion of the continuation of upper side of wood or steel deck with the vessel's side	}	at main spar or upper dk.	13	ins.
		at awning or part-awning dk.	--	ins.

NOTE.—It should be clearly shown whether the statutory deck line is set off from a wood or steel deck.

Maximum Summer Draught corresponding to the freeboard assigned as shown on the Builders' Displacement Scales:— 29' - 1 1/8"

Thos. S. Shute Surveyor.

(To be filled up in London Office.)

Statement No. _____ Date of Committee's Minute _____

Particulars for Record in Register Book.	}	Moulded Depth	34	ft.	9	ins.
		Freeboard	6	ft.	0	ins.
		Corresponding Draught	29	ft.	1	ins.

Freeboards compared and found correct by _____ Date _____

Is fee paid? _____ Form for Certificate _____

Instructions _____ Date _____

Certificate written _____ Noted for posting _____

Tonnage Opening Fitted.
Condition of Class.

