

M.S. "SEBJAR".....

IT IS SUBMITTED the SYDNEY  
Surveyors be informed in reply to their letter of 29.5.59  
that, according to the records in this Office, the  
following remains to complete the Continuous Survey  
cycle of the machinery at this date. It should be  
borne in mind that delay in completing the Survey  
may involve the examination of additional items.

Port main engine.


Examine 2 & 3 cylinders, pistons, valves and gears connecting  
rods, bearings, gudgeon pins and crank pins.  
All main bearings and journals.  
Gearing and clutches.  
Thrust and intermediate shafting and bearings.  
All attached pumps.  
Compressors and coolers.  
Holding down bolts and chocks.  
Crankcase relief devices (if fitted)  
Engine under working conditions.

Starboard main engine:

Gearing and clutches.  
Thrust and intermediate shafting and bearings.  
Attached pumps except bilge and salt water cooling.  
Compressors and coolers.  
Holding down bolts and chocks.  
Crankcase relief devices. (if fitted)

Auxiliaries

All independent pumps except lubricating oil pump.  
Remainder of pumping arrangements.  
Auxiliary air compressors and coolers.  
All air receivers.  
Electrical installation.  
Fire extinguishing arrangements.



© 2020

Lloyd's Register  
Foundation

005107-005117-0056