



Lloyd's Register of Shipping,

Willemskade, 11^B,

Rotterdam, 5th October, 1938.

(Postbox 701.)



communications to be addressed to
THE SURVEYORS.

Dear Sir,

E.

m.s. "NOORDAM",
Electrical Installation.

With reference to the list of sectional areas of cables in the First Entry Report of the Electrical Installation of the above vessel, I have to draw your attention to the section of the main cables to the Refrigerating Machinery; there are two cables of 185 sq. mm. section per pole instead of three cables of 120 sq. mm. section per pole as indicated on the amended and approved plan No. 1386 of the main switchboard connections.

The total load with three compressors, brine three / pumps and all ventilators running under full lead condition (cooling water temperature 180°) amounted to 250 Amps. on test.

The Owners state that under all service conditions only two of the compressors will be needed.,

The test certificates of the windlass motor and the steeringgear motors are not yet available and will be forwarded as soon as possible.

I am, Dear Sir,

Yours faithfully,

J. van der Vliet

The Secretary,
LONDON,



© 2020

Lloyd's Register
Foundation

005107-005117-0154

