

S.S. "CREEK FISHER".

It is submitted the Liverpool Office be informed, with reference to the Owners' desire to have the Figure 1 assigned, that before this could be granted it would be necessary for proof to be forthcoming as to the testing of the anchors and cables now on board, or they would require to be re-tested.

It would also be necessary for an additional 15 fathoms of $1\frac{1}{4}$ " stud link chain cable to be supplied.

See Sir 20/8/26

WLB.
20.8.26.



© 2020

Lloyd's Register
Foundation

005118-005131-0004