

SHIP'S NAME PHOENICIAN STAR

PORT Krh

No. 1291

LAST SURVEY DATE 17/10/66

CLASS IS SUBJECT TO: Electric cable in holds to be dealt  
with as necessary by 8/66

C.S.M (due 8/66) advanced but not completed


In a cable 4-10-66 it was agreed that S.S could  
be postponed until end of present voyage to Chittagong  
provided above condition of class dealt with now  
concurrently with completion C.S cycle & hold  
hidge suction tested & found in order.

Condition of Class above dealt with & recommended  
to be deleted

The 30KW diesel generator set has been removed from  
the ship, the remaining 2 generators are sufficient for  
Rule Requirements

C.S Advanced.

It is submitted that this  
vessel is eligible to remain  
as CLASSED. ~~sub~~ without condition



Lloyd's Register  
Foundation

P.T.O.

005187-005193-0176 1/2



SHIP'S NAME

PHOENICIAN STAR.

PORT

No.

LAST SURVEY DATE

CLASS IS SUBJECT TO

It is concluded, in view of the fact that the CS 14 has not been completed (see cable 4-10-66), that the surveyor generally examined the outstanding C.S. items & considers them satisfactory for the voyage to Chittagong. It is also concluded that the hold bilge suction were tested & found in order but surveyor should be asked to confirm.

Note for Appdxdelete

"30KW forced generator ----  
not to be used 4/66."

Items remaining for Completion of C.S. 14.

Remain.  
outstanding  
at 1.5.67.

Pumping arrangements — 12.66 Chg  
Oil burning unit pumps & heaters  
Starboard inboard air compressors & coolers.  
Both main air receivers  
Spare gear.