

23 FEB 1966

SHIP'S NAME "PHOENICIAN STAR"

PORT KRH

No. KRH/1045

Appendix B.

LAST SURVEY DATE 14.1.66.

CLASS IS SUBJECT TO Electric cable in holds be dealt with as necessary by 8.66.

S.S. Due 8/65, postponed until 8/66 (approved 14.9.65)
Machinery G.E. held. 1/65.

ABS:- Due 12/65, now commenced & repairs.

The Surveyor reports a temporary repair to an armature shaft executed by Ship's staff, now examined after 24 hour trial & found efficient. He recommends the forward diesel generator armature shaft (repaired in way of aft ball race 1/66) be renewed on vessels' arrival at Japan.

It is submitted that the vessel WILL BE eligible for the record ABS 1/66 when the survey has been completed. subject as now recommended & above.

23.2.66.

To complete for ABS 1/66.

Lower aux. boiler remains to be examined in its entirety and its safety valves adjusted.

SRL Appendix. Amend DBS to ABS.