

Dr 30/1/73

see letter
rec 7/1/73.

It is concluded the thicknesses of the poop and forecastle side plating are .38" and .42" as approved, and that the thicknesses as reported are in way of the 24" frame spacing, that the butts of the centre strake of tank top plating are as approved, and that the spacing of the rivets through the frames and shell plating is as approved for the multiple punch and not as reported, but the Surveyor should be requested to state if this is so.

The Surveyor should also be informed no approved plans or forging reports have been received, but the forging reports, and plans of the vessel as built should be forwarded for record in this office.

005424-005435-0047