

For the information of Surveyors and the Committee only.

Received at Office 19

Lloyd's Register of Shipping.

(Report on Vessel No. Port)

No. **SHIP FORGINGS OR CASTINGS.**

I have to report that the undermentioned ~~Iron or Steel Forgings or~~
Castings, manufactured by Columbia Steel Company,
of Pittsburg, California. for the Vessel No. 18, being built
by J. Coughlin & Sons, of Vancouver, B.C.
have been inspected by me as set forth below and found to be, so far as can
be seen. sound.

Forefoot

on Forgings or Castings.

Lloyd's

No. 676

VL. 2-20

San Francisco.

	STERN FRAME.	RUDDER FRAME.	FOREFOOT STEM.
Material			O.H. Steel
Made			Cast
Dimensions			as per plan
Inspection			rough
When Inspected			10-2-20
CASTINGS.			
Tests on Standard Cast Pieces.			65200
Tensile Test—			64400
Stress per square inch			23
Elongation per cent.			33
Bending Test—			130
Angle before fracture			
Test—			-
Weight from ground			-
Hardening Test—			-
Made according to Rules			
and found satisfactory			

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

(Double test request of Coughlin)

Fee (if any chargeable) \$2.00
\$15.00 :

To be paid at San Francisco.

If of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.



© 2020

Lloyd's Register
Foundation

005644-005655-0119