

Moulded Depth

21

6

$\frac{5}{4}$
 $4 - 7\frac{1}{4}$
 $+ 2\frac{1}{2}$

20.

BOARD REPORT on the S.S. "City of San Francisco."

It is submitted the Surveyors be requested to state the thickness and material of the covering on the Main Deck in way of the statutory deck mark at midships. It appears from the approved plans in this office that a composition of some kind $2\frac{1}{2}$ " thick is fitted.

It is presumed that there is no camber on the Main Deck; that the non-return valves fitted to the overboard scuppers from the Main Deck are fitted in substantial metal castings other than cast iron and that the channels for the weather boards at the openings in bulkhead at tonnage well are ~~the~~ riveted to the bulkhead, but the surveyor should confirm this.

Lr. 5/8/24



005840-005848-0136

© 2021 S.H.
5.8.24
Lloyd's Register
Foundation

Draught for record

1.2.24 2.3.24

$1 - 3\frac{3}{4}$
 $2 - 0\frac{3}{4}$